



BROADBAND FOR ALL

Middle-Mile Advisory Committee Meeting



April 19, 2024





AGENDA

- **Executive Report Out**

 - Spending & Cross Departmental Coordination

- **Project Updates**

 - Installations, Network Map Update, & Stakeholder Communications - CDT

 - Preconstruction & Project Momentum – Caltrans

 - Hut & Electronics Procurement – GSN

 - Market Sounding Recommendation – CDT

 - Updates on Last Mile Programs – CPUC

- **Public Comment**



Mark Monroe

Deputy Director

Middle-Mile Broadband Initiative
California Department of Technology

Current MMBI Network Funding Level: \$3.87 billion

| Cost Components | Current Plan for \$3.87 Billion Base Budget | | |
|---|---|-------------------|----------------------|
| <u>MMBI Cost Components (dollars in millions)</u> | <u>miles</u> | <u>total cost</u> | <u>avg cost/mile</u> |
| RFI2 Miles (shared cost of lease, joint-build) | 6,534 | \$ 1,848 | \$ 0.283 |
| Caltrans Constructed Miles | 1,832 | \$ 1,174 | \$ 0.641 |
| Materials, Admin., Contingency, etc. | na | \$ 851 | na |
| Total | 8,366 | \$ 3,873 | \$ 0.463 |



Middle-Mile Broadband Initiative A Unique Partnership


| Month | Value 1 | Value 2 |
|-------|---------|---------|
| Apr | 0.17 | 5.50 |
| May | 0.95 | 8.52 |
| Jun | 1.56 | 7.74 |
| Jul | 2.09 | |
| Aug | 2.69 | |
| Sep | 2.73 | |
| Oct | 3.49 | |
| Nov | 65 | |
| Dec | | |

| Month | Value 1 | Value 2 |
|-------|---------|---------|
| Jan | 8.35 | 5.02 |
| Feb | 8.27 | 7.29 |
| Mar | 5.42 | 7.51 |
| Apr | 0.70 | 0.24 |
| May | 0.30 | 0.91 |
| Jun | 8.01 | 8.08 |
| Jul | 8.54 | 8.71 |
| Aug | 7.79 | 6.70 |
| Sep | 8.17 | 7.19 |
| Oct | 9.71 | 5.90 |
| Nov | 5.45 | 2.43 |
| Dec | 6.10 | |




| Category | Value |
|----------|-------|
| 1 | 5.50 |
| 2 | 7.74 |
| 3 | 8.52 |
| 4 | 7.29 |
| 5 | 7.51 |
| 6 | 0.24 |
| 7 | 0.91 |
| 8 | 8.08 |
| 9 | 8.71 |
| 10 | 6.70 |
| 11 | 7.19 |
| 12 | 5.90 |
| 13 | 2.43 |

Middle-Mile Broadband Initiative: *Cross-Departmental Coordination*



Middle-Mile Broadband Initiative: Cross-Departmental Coordination



Together ensuring optimization of the state's once in a generation investment in broadband for all.


EXECUTIVE REPORT

Federal Funding Account (FFA) Grants Applications



Middle-Mile Broadband Initiative

Currently identified **over 90** FFA Grant Applications indicating connection to MMBI.



Request for Innovative Ideas (RFI²) - Round 2

Over 50 proposals received

Initial Reviews

Feb 2024:
Initial evaluations
complete

Negotiations

Feb 2024-June 2024:
Negotiations in-progress


Contract Awards

April 2024 - July 2024:
Complete Negotiations
and award contracts

Joint Build Project Momentum

Zayo


- Approx. 193 miles in Northern California
- Construction commenced in Q1 2024
- Est. construction completion by Q4 2024



Joint Build Project Momentum

Siskiyou Tel


- Approx. 165 miles in Northern CA
- Engineering 33% complete
- Construction kickoff in Q4 2024



Joint Build Project Momentum

Vero



- Approx. 24 miles along the Northern CA Coast
- Completed construction on 9.5 miles in 2023
- Engineering 100% complete on 14.5-mile Trinidad Spur
- Est. construction completion by Q3 2025



Joint Build Project Momentum

Hoopa Valley

- Approx. 23 Miles on tribal land
- Est. Design & Engineering completion by Q2 2024
- Construction Kickoff in Q2 2025



Joint Build Project Momentum

TPN-299

- 172 Miles of Fiber Lease
- Construction 60% complete
- Est. Construction completion by Q4 2024
- Adjacent to Tribal Lands:



Redding Rancheria



BLUE LAKE RANCHERIA
A Federally Recognized Tribe



pulling conduit from bore pit #1 to bore pit #2 in segment 25-04. Vera-D289 S 27 Feb 2024



Legend

- Partner - TPN 299
- Middle Mile Network

| Partner | Agreement Type | Miles |
|---------|----------------|-------|
| TPN 299 | Lease | 172 |

Joint Build Project Momentum

Boldyn


- Approximately 81 Miles of Fiber Lease in Bay Area
- 28% of Construction Completed
- Est. construction completion Q1 2025



Joint Build Project Momentum

CVIN

- Approx. 2,522 Miles of Fiber Lease
- Engineering: Approximately 15% complete
- Est. construction completion by Q4 2026



Joint Build Project Momentum

Lumen

- Approx. 1,896 miles leased and joint build fiber route
- Construction commenced Q1 2024




Joint Build Project Momentum

Digital 395

- Approx. 435 Miles of Existing Fiber including 11 huts along US-395 Corridor
- Purchasing from California Broadband Cooperative (CBC)
- On track to finalize purchase by Q3 2024



Government to Government Engagements



In Design and Engineering Stage

- Hoopa Valley
- Ventura County
- YTel
- City of Los Angeles Bureau of Street Lighting
- City of Fort Bragg
- Coyote Valley Band of Pomo Indians

In Negotiations

- City of Vacaville
- Karuk Tribe
- Pinoleville Pomo Nation



Hang Liang


Geospatial Engineer

Middle-Mile Broadband Initiative
California Department of Technology

WEBSITE UPDATE

Network Version Data

Interactive
Easy for
comparison of
current and
previous version
release of the
network



Network Version Data

Downloadable
Network design
history since
January 2024

MMBI Statewide Network Versions Download vw



Private Member ⓘ
Middle Mile Broadband for California

Summary


Tracking of detuned version of the network for public access and download, starting January 2024

[View Full Details](#)

[Download](#)


Details


 Dataset
Feature Layer

 April 5, 2024
Info Updated


 April 5, 2024
Data Updated

 April 5, 2024
Published Date

 Records: 3
[View data table](#)

 Public
Anyone can see this content

Records: 3



CDT Launches Project Status Map



Middle-Mile Broadband Initiative

[What's New](#) [FAQs](#) [Statewide Network Map](#) [Resources](#) [Meetings](#) [Contact & Comment](#)

Statewide Middle-Mile Network Map

[Interactive Network Map](#)

[Network Development](#)

[Home](#) > [Statewide Network Map](#)

Track Your Build: Project Status Map

The [Project Status](#) Map visualizes the current progress of network route miles across various statuses: Pre-Construction, Installation, and Ready-to-Connect. If you're specifically interested in when the Middle Mile will be available in your area, explore the map and click on a county. This action will highlight the statuses at which those miles are currently being installed. A pop-up box will also appear, offering further details about the county.

For a more detailed breakdown, refer to the chart below, which outlines each county's installation miles (pre-construction, installation, and ready-to-connect).

Further information regarding Joint Build, Lease, and Purchase details can be found on the [Network Development](#) page.

- Installation
- Ready-to-Connect

County Boundaries



Help ?



Project Status/State Table Definitions:

- **Pre-Construction:** The activities are design, engineering, and permitting.
- **Installation:** In the Installation status, the following activities are performed: Conduit Installation, Vault Placement, Fiber Pulling, Splicing, Huts Placement, Power Connection, and Electronics Installation.
- **Ready-to-Connect:** In the Ready-to-Connect status, the following activities are performed: the network service center is established. Network testing occurs to confirm that segment(s) is operational and secure.



120+

**Stakeholder
Engagements
since Jan 2024**



Monica Hernández

Deputy Director

Communications & Stakeholder Relations

California Department of Technology

STAKEHOLDER ENGAGEMENT
Objective:

Increase transparency and improve communication for stakeholders within the Middle-Mile Broadband Initiative.





By the numbers:

- ✔ **65+** Invites
- ✔ **56** Registrations
- ✔ **44** Attendees

Stakeholder Engagement Meeting Summary & Agenda

- MMBI Development Summary
- Joint builds, Lease, and Purchase Update
- Caltrans Preconstruction Update
- MMBI Interactive Map Update
- Request for Innovative Ideas (RFI²) Update
- MMBI Market Sounding Update
- Statewide Digital Equity Plan Update

Meeting Evaluation Snapshot - *Totals exclude "neutral" and do not add to 100*

This meeting was well organized.

60% **20%**

The length of the meeting was appropriate to get through the material.

60% **13%**

I had an opportunity to express my interests/concerns on the items presented.

53% **13%**

I have a better understanding of the status of MMBI after this meeting.

40% **53%**

Strongly Agree/Agree

Strongly Disagree/Disagree



Jeff Wiley

Assistant Deputy Director

Middle-Mile Broadband Initiative

California Department of Transportation

Path to Delivery



Preconstruction
Progress



Preconstruction
Delivery Plan



Project
Momentum

Advancing Preconstruction

Environmental, Permitting and Design progress


April 2024



Completed Project Tasks

In Progress Project Tasks

January 2024




Completed Project Tasks

In Progress Project Tasks

Advancing Preconstruction: Progress by District

Environmental, Permitting and Design progress

April 2024



2024 Preconstruction Delivery

| 2024 | Preconstruction complete by March | April – June | July – September | October – December |
|--------------|-----------------------------------|------------------|--------------------|--------------------|
| Region 1 | 25 miles | 100 miles | 275 miles | 800 miles |
| Region 2 | 0 miles | 100 miles | 75 miles | 400 miles |
| Region 3 | 40 miles | 50 miles | 40 miles | 625 miles |
| Region 4 | 70 miles | 100 miles | 80 miles | 150 miles |
| Region 5 | 40 miles | 125 miles | 530 miles | 375 miles |
| Total | 175 miles | 475 miles | 1,000 miles | 2,350 miles |

*Data as of 26 March 2024
Numbers have been rounded



Legend

- Ready to Construct
- MMBI Regions

2024 Preconstruction Delivery

Region 1

1,200 miles

Region 2

575 miles

Region 3

755 miles

Region 4

400 miles

Region 5

1,070 miles

Total

4,000 miles

*Data as of 26 March 2024
Numbers have been rounded



PROJECT DELIVERY

Project Momentum





Erik Hunsinger

President & Chief Operating Officer

GoldenStateNet

Hut Updates


162 hut locations

13 core backbone locations

The core lit backbone is 400G

Smaller locations will be linked with 100G to the backbone


All huts support Internet, optical and colocation services



Backbone Core and Transit

- Core telecom equipment consumes extra power.
- 13 huts are critical to the “core” backbone and essential to the overall functioning of the network.
- 29 core huts are “transit” nodes essential to the backbone function and connectivity.

- The MMBN will provide a full suite of carrier-class network services and products.
- 32 terabits of capacity can be accessed across the network.
- Capabilities will include 10G, 100G and 400 Gbs waves on 40 channels.
- Provide customers with access to carrier-class products and services.





Ben Polsky

Business Manager, MMBI

California Department of Technology



BROADBAND FOR ALL

Market Sounding Report



Purpose and Methodology

Purpose:

Investigate the range of maintenance and operations strategies and financial structures adopted by networks across the country to inform MMBI's approach to a sustainable operations.

Methodology:

CDT conducted 25+ individual interviews with non-profit, public, and private network operators to analyze and solicit feedback on the following:

1. Network performance
2. Financial sustainability
3. Governance and public policy protections



Findings

Market Sounding suggests a **well-structured operations partnership** can better achieve MMBI's policy goals, while reducing the state's risk and financial exposure.



Achieve material risk transfer

Through robust & enforceable contractual framework



Leverage private sector

Experience, capabilities & incentives



Minimize future expense obligations

From state funding



Use competition

To generate maximum public benefits



Build in protections

To counter potential for anti-competitive behavior



Proposed Approach

Proposed Approach:

CDT should initiate a competitive procurement to identify an experienced and well-qualified partner to assume responsibility for O&M through a long-term “Network Stewardship Agreement” as the Operations Third Party Administrator (TPA).

Next Steps:

Initiate two-part procurement approach:

- 1 Request for Qualifications (RFP Part 1)**
Evaluation criteria: select 3-4 proposers based on capabilities and experience.
- 2 Request for Proposals (RFP Part 2)**
Evaluation criteria: committed policy safeguards, proven approach to O&M, financial capacity, and revenue sharing commitments.




Overview and Goals

Launching MMBI Customer Sounding: CDT to ensure robust coordination with last mile efforts as part of the customer sounding program

CDT will run operations TPA procurement in parallel with MMBI customer sounding to identify potential users of MMBI including **local public sector leaders** and **last-mile ISPs**.

Goals of **Customer Sounding**:

- Build trust in the value of MMBN to last-mile users
- Identify key customers who will procure services from MMBN
- Source input about operations governance of MMBN





Maria Ellis

Deputy Director, Broadband

California Public Utilities Commission


Last Mile Broadband Programs and Investments Overview

| | Broadband Equity Access and Deployment (BEAD) | California Advanced Services Fund (CASF) | Loan Loss Reserve Fund (LLR) | Last Mile Federal Funding Account (FFA) |
|---------------------|--|---|--|---|
| Amount | ~\$1.86 billion | \$150 million/year (pending BCP approval) | \$750 million (proposed budget = \$500 million) | ~\$2 billion |
| Summary | Funds for planning, infrastructure and adoption starting in 2024. | Funds broadband infrastructure and adoption in low-income housing, Tribal communities, and unserved areas. | Provides collateral to local government, Tribes, and nonprofits to finance their own broadband Infrastructure. | Funds for last-mile broadband infrastructure projects in every county. |
| What's Next? | After NTIA approves Initial Proposal, CPUC conducts challenge process, solicits applications, and selects subgrantees. | Expanded Public Housing and Tribal Tech Assistance programs March 2024. Applications accepted in 2024 for various accounts. | The CPUC is preparing to accept applications beginning in March 2024. | The CPUC is evaluating nearly 500 grant applications received for every county in CA. |

Federal Funding Account Applications

~\$2 Billion for Last Mile Infrastructure Projects to deliver reliable broadband to unserved communities

- For projects providing end-user service to unserved locations
- An application received for every county in the state
 - Application, Project Area, Objection, Applicant Responses to Objections are publicly available
 - Objection Process closed December 20, 2023



- **Last Mile Federal Funding Account provides points for applications that interconnect with the Middle-Mile Broadband Initiative where reasonable and feasible.**
 - **Applications not within a reasonable proximity of the Middle-Mile Broadband Initiative can get points**
 - **Applications may be awarded that do not connect to the Middle-Mile Broadband Initiative.**
- **As part of the Middle-Mile Broadband Initiative partnership the California Department of Technology and California Public Utilities Commission and coordinate and collaborate on implementation.**



Based on current data from the most recent update by last mile Federal Funding Account applicants proposing to connect to the Middle-Mile Broadband Initiative:*

- **Number of applications and entities: 107 applications from 48 entities**
- **Number of unserved locations proposed to be provided service in the applications**
- **Total amount of funding requested in the applications**

***As of March 2024 raw/applicant submitted numbers. Subject to update. Contingent on holistic application review and award.**

Loan Loss Reserve Program

Overview

Provides collateral so that local governments, Tribes, and non-profits can receive more favorable borrowing rates and terms for bonds, loans, and letter of credit for the deployment of publicly owned broadband infrastructure.

Update

Updates on applications during Loan Loss Reserve first application window.

Timeline

- First Application Window Closed April 9, 2024
- Program info, webinars, fact sheets
- Next window planned after July 2024
- First awards targeted 2Q-3Q 2024



California Advanced Services Fund

Adoption: Grants for digital literacy and broadband access projects

January 2024 cycle applications | 61 projects | \$7.4 million

Next Application Deadline: July 1, 2024

Public Housing: Grants to build networks offering free service to low income communities

January 2024 cycle applications | 21 projects | \$1.3 million

Expanded eligibility for non-publicly supported housing developments and project costs in Decision 24-03-041

Next Application Deadline: July 1, 2024

Infrastructure: Grants to subsidize the cost of middle and last mile infrastructure to expand high quality communications service throughout California.

3 projects approved | \$7.2 million

Tribal Technical Assistance: Grants to assist California Tribes in developing market studies, feasibilities studies, and/or business plans

Expanded program and increased support for market studies, feasibility studies, and business plans in Decision 24-03-041

April 1, 2024 cycle | 3 Tribal applications | \$750,000

Next Application Deadline July 1, 2024

Broadband Equity, Access, and Deployment (BEAD) Update

In June 2023, \$1.86 billion was allocated to California to deploy last-mile service to unserved & underserved

Open BEAD Rulemaking (R.23-02-016) for design and implementation of the program. Milestones include:

- **2023 Engagement With CDT**
- **Five Year Action Plan accepted by NTIA**
- **Submission Initial Proposal Volumes 1 & 2 to NTIA**
 - Approval for Initial Proposal Volume 1 received April 4, 2024
 - Initial Proposal Volume 2 currently under review by NTIA
- **All activities subject to NTIA review and approval**
- **Commission must take action on program design and rules**
- **More information and subscribe to updates**
- **[Tier E License Application-Challenge Process](#)**




BEAD Challenge Process Updates

- **As directed by NTIA, the CPUC will conduct a public process to refine a map of served, underserved, and unserved locations (or location eligible for funding) prepared by NTIA**
 - **The process will allow governments (local, regional), Tribal nations, nonprofits, and ISPs to "challenge" the status of location (served/underserved/unserved)**
 - **The process is data driven and provides an opportunity for rebuttals**
 - **The CPUC will submit its determinations to NTIA who will make final determination on eligible locations**
- **On April 5, 2024, the CPUC issued a draft decision to adopt the approved Initial Proposal Volume 1. Comments due April 25, reply comments on April 30.**
- **Outreach activities will start with a webinar from 10:00a.m. to 11:30a.m on April 24, 2024 with an Introduction to the NTIA Model BEAD Challenge Process. [Register here.](#)**

Broadband Equity, Access, and Deployment (BEAD) Update



Sign up: Broadband for All Newsletter



Public Comment Session



Middle-Mile
Broadband Initiative



Thank you!

Contact:
MiddleMile@state.ca.gov



CALIFORNIA
ALL

**BROADBAND
FOR ALL**